

04	MEETING AGENDA AND	MEETING AGENDA AND MINUTES						
Meeting Title	Board Meeting No. 04 – Design, Preparation of Bid Documents & Evaluation of Bids for the Proposed Construction of 400 MLD Capacity Seawater Reverse Osmosis Desalination Plant at Perur along East Coast Road, South of Chennai, Tamil Nadu and Construction Management & Supervision for the Proposed Desalination Plant and its Product Water Conveyance Pipeline from the Plant and upto Porur and all allied works							
Meeting Date	9 June 2020	Start Time	03:00 ☐ a.m. ⊠ p.m.					
Venue	M Teams	Finish Time	05:00 □ a.m. ⊠ p.m.					
Minutes By	YB Checked By SF							

RECORD OF DISCUSS	ION						
ITEM	ITEM DETAILS						
1.0	WELCOME, INTRODUCTION OF ATTENDE	EES, APOLOGIES & MEETING AGENDA					
ATTENDANCE	Mohiuddin MAHMUD (MM) – In Chair Dr. Janardhan Sundaram (JS) Andrew Mckune (UM) Salim Fahim (SF)	Srinivasa Rao Sunkerla (SS) Younis Bhat (YB) Rakesh kamboj (RK) Subhash Nautiyal (SN)					
APOLOGIES							
2.0	MEETING AGENDA						
II. Rev	neral Agenda of Project Boards view of minutes from last PBM neral Board Meeting Agenda						
3.0	DISCUSSION AT THE MEETING						
Please refer to sectio	n 7 for details and 8 for action items						
4.0	NEXT MEETING						
Jul	y 2020						
5.0	CLOSE MEETING						
Meeting closed at 05	Meeting closed at 05:00pm.						





6.0 AC	CTION LIST FROM PREVIOUS BOARD MEETING			
S.No	DETAILS OF ACTION	NAME OF PERSON (S)	DUE DATE	Remarks/Review
i	AM advised to demonstrate the DMS to JV partners and Client. YB to conduct an independent review of DMS to establish that it is in a position where DMS can be shared. Prior to lockdown been released, we can demonstrate to client that how we have operated seamlessly through DMS during this time.	YB	13 April 20 14 April 20	Under process, will be done by 20 June 2020
ii	Write to client about the potential delay on Submissions as well as Survey and Investigations	SS	15 April 20	Communicated in regular progress meetings
iii	SS informed board if lockdown is extended, we may not be able to continue with home inputs beyond April 20 and we may be required to suspend the staff contracts accordingly.	All	Info	Client has agreed in principle for inputs till 31 st May and verbally for June 2020 as well.
iv	Replacement of International Pipeline Engineer and Electrical Engineer need to be finalized. To be submitted to client by today or tomorrow. HR to source CV's for all the positions including expat positions Contract Specialist position is critical. (SN).	SN	15 th April 20	CV of International Pipeline Engineer and Electrical Engineer were submitted to Client. The Client verbally agreed for deployment pending approval by JICA. CV of replacement Contract Specialist to be finalized. Need to setup call with Jean-Marc Bonnet (potential Team Leader) with MM.
V	Payments to be strictly chased on the project. Advance payments and monthly invoices to be collected this month for local component. JV registration changes incurred to be chased this month	SS	30 th April 20	Only INR part received JV registration charges expected in June 2020
vi	Client has required that all JV consortium invoices to be submitted at once and signed only by one person, since JV partners have not yet submitted their invoices. SS to write to JV board asking JV to submit their invoices to us as lead member or otherwise their invoices will be deemed as written off.	SS	15 th April 20	Invoices submitted Jointly. Received comments on invoices. Scanned copies of original documents for



	We are not holding back further because of this.			LC to be shared by
	ŭ			today.
				Srini to Sign in person MB book
				We need to get the LC
				asap.
				Fixed costs or as per actuals to be finalized as soon as possible.
	VD to the second section where details are second section of		4.0th A:1	SS to demonstrate the
vii	YB to share all reimbursables details as per contract and actuals	YB	10 th April 20	example and close the invoice clarifications.
				Transparent and
				legitimate invoicing to be ensured.
viii	Supplier Registration for Subconsultants/ survey and	SS/YB	17 th April	
	investigation agencies to be completed		20	
ix	Work out a plan to pay Expat (Subcons) once we are paid	I SN/SS	15 th April	Written approval to be taken from the Client or agreement of WFH
IA	off for any home inputs	314/33	20	arrangement for the
				international experts
	Write to Dr. Uma for discontinuing current Contract		15 th April	JS and AM discussed with Dr. Uma. It was
Х	Specialist (Desal) Roderick Mackenzie	SS/SN	20	agreed to discontinue his service and find a replacement.
xi	Touch base with all international Expats	AM	15 th April 20	AM conducted sessions with all expats.
	7.0 Discussion at the meeting			
	Present Status			
	(a) Time based or milestone		Time Base	d
	(b) Total duration and how many months to it		77months	
	(c) Delivery status (whether reports/physical works are or or delayed)	On schedu	le	
	(d) Expected project completion date	31 May 20	27	

Concept Report

Daily in discussion with the client

II. Delivery Schedule

Next major milestone (list all in next 3 months and anticipated date of delivery)

JICA has commented on RFQ and we are addressing same.



6.0 ACTION LIST FROM PREVIOUS BOARD MEETING

Focussing on Concept report submission. We are going initial deliverables for CP4 Package In parallel we are conducting lab tests.

There is a consequential delay in tendering process of CP1 package due to Covid19.

III. RESOURCES AND SUB-CONSULTANT ISSUES

- (a) SMEC resources (replacements, performance issues)
 - International Pipeline Engineer and Electrical Engineer almost finalized, approval from client awaited. CVs sent to JICA by the Client for concurrence.
 - CV of Contract Specialist position under finalized. Rate negotiation underway. Upon agreement CV will be submitted to Client for approval.
 - International Monitoring and Control Expert, offer letter issued.
 - International experts' mobilisation is considered as a potential risk at this stage.
 - Once International flight resumes, client will ask for expat mobilizations on ground.
 - Strategy on replacement to be submitted by SS/SN and SF to Board.
- (b) Sub-consultants (replacements, performance issues)4 Subconsultants for survey and investigations, due diligence currently in progress.

IV. VARIATIONS

- (a) If any VO is required or being processed Not as of now
- (b) Any action needed to follow up release/processing of VO

V. PAYMENTS

- (a) Whether SMEC invoices are submitted to client as per contract

 Client has commented and asked for clarifications on the submitted invoices. May Invoice ready and will be submitted after clarifications.
- (b) Whether all submitted invoices have been paid. If not, which invoice remain unpaid Till now only INR Advance payment has been received. Registration fee, foreign currency portion of the advance payment and Jan-Apr 2020 monthly invoices are pending with the Client.
- (c) Actions needed to follow-up client payment to SMEC invoices

 Signing of M Book by PD, the current challenge is SS's travel to Chennai and sign in person.

 Approval on LC from the JICA which may take 8 weeks from now, till that time we may not be able to receive the foreign currency portion of the invoices.
- (d) Whether payments due to sub-consultants have been released Yes, released for international experts who are under sub-consultancy. We are discussing to hold back their invoices from April untill client pays us.

VI. PROJECT FINANCIAL STATUS AS PER THE LATEST MONTHLY PROJECT PROFITABILITY REPORT

				LTD		LTD		
EAC Fee	EAC Reim	LTD Fee	LTD Reim	Salary	LTD Reim	Billings	WIP	Debtors
11,940,284	1,107,021	153,853	280,028	91,697	271,245	548,462	-294,610	548,462

VII. RELATIONSHIP WITH THE CLIENT (INCLUDING COMMENT RE EXECUTIVE LIAISON WITH CLIENT) Good.



6.0 ACTION LIST FROM PREVIOUS BOARD MEETING

VIII. RISKS

- 1. Payments by the Client
- 2. Expat mobilizations on the project and respective mobilizations to Chennai after International travel resumes

IX. INTEGRATION WITH SMEC/SJ GROUP

Satisfactory

X. ANY ISSUES THE PM/TL LIKE TO RAISE

As discussed above

XI. ANY COMPLIANCE RELATED ISSUES

None

XII. OVERALL OBSERVATION OF THE PROJECT BOARD

- Only worry is mobilizations, next board meeting we will discuss local mobilizations.
- Next board meeting we must discuss replacements.
- Proactive on action points. HR to bring right talent. Retention strategy to be explored by Subhash.

o.U A	CHON	FI21	FRUIVI	ППІЭ	DUAKU	IVICEI	IING

S.N o	DETAILS OF ACTION	NAME OF PERSON(S)	DUE DATE	Remarks/ Review
I	Strategy on replacement of expats to be submitted to Board	SS/SN/SF	30 June 2020	
II	Board expressed a concern on the finalized CV for International Electrical Engineer position who is a Filipino and considering that he will have to go through lot of documentation in home country and as such it will be difficult to mobilize him on site. Replacement CV to be considered	SN	20 June 2020	
111	Approval for WFH to be taken in writing from Client for International Experts	SS	20 June 2020	
IV	Setup a call with Jean-Marc Bonnet who is currently considered for the replacement position of TL.	SN	20 June 2020	
V	Comments raised by JICA on RFQ documents to shared with Chair and Board members. For finalization of RFQ document Board must be appraised of any critical issues	SN	30 June 2020	
VI	Scanned Copy of LC documents to be shared with Rakesh	YB/SS	10 June 2020	
VII	Chase LC processing	RK	Immedia te	



8.0 ACTION LIST FROM THIS BOARD MEETING

VIII	The board decided that compliance to be strictly followed on the project. We will claim reimbursable as per actuals and inform same to our JV partners. Client has issued letter for clarification on submitted invoices. This is to be quickly sorted out with the Client in order to release the monthly invoices.	YB/SF	20 June 2020	
IX	Explore whether we can employ expats on SMEC India payroll	SN/RK	20 June 2020	
X	Payment is a critical issue on the project and project team to chase the payments with priority. INR portion of invoices must come in June.	SS	30 June 2020	