PMC for 400 MLD SWRO Desalination Plant at Perur, Chennai

Consortium Partners

SMEC International Pty. Ltd. (ACN-065440619/FCRN-F01483)

NJS Engineers India Pvt Ltd, India (CIN - U74210PN2007PTC129798)

Tata Consulting Engineers Limited, India (CIN- U74210MH1999PLC123010)

SMEC (India) Pvt. Ltd. (CIN: U93000DL1997PTC088574)



Ref: SMEC/ CMWSSB / 5061185/170

To,
The Superintending Engineer (Desalination)
6th floor, Chennai Metropolitan Water Supply and Sewerage Board,
No.1, Pumping Station Road,
Chintadripet, Chennai 600 002
Tamil Nadu, India



Sub:

Consultancy for "Design, Preparation of Bid Documents & Evaluation of Bids for the Proposed Construction of 400 MLD Capacity Seawater Reverse Osmosis Desalination Plant at Perur along East Coast Road, South of Chennai, Tamil Nadu and Construction Management & Supervision for the Proposed Desalination Plant and its Product Water Conveyance Pipeline from the Plant and up to Porur and all allied works."

Request for conducting a Monthly Progress Review Meeting and Revised Schedule of Activities for all the Packages – Reg.

Dear Sir,

As discussed during the progress review meeting held on 18.09.2020, we would like to propose a monthly progress review meeting to be held on last Wednesday of every month starting from October 2020. This meeting will provide us with an opportunity to brief PIU the progress achieved on various activities performed during the month, discuss critical issues which require concurrence & approval from PIU and more importantly to agree on the wayforward to reduce the repetition of works. This is for your review and consideration.

The progress on CP1, CP2 and CP4 has been hampered due to COVID-19. This has affected the deliverables as well as the agreed schedule provided in the Inception Report. Based on the discussion during the 18 September 2020 meeting, we have reviewed the deliverables and project schedule considering the unavoidable delays happened so far in all the packages.


After reviewing all the aspects of deliverables and duration considered, we have edited the Annexure 3 – Overall Work Plan. The details of the changes are:

- For CP1 The design period is retained as proposed, but the tender phase has been delayed by three
 months. However, the total project period of Design and Tender Phase is still well within the stipulated
 period as in TOR.
- For CP4 Retained the project schedule as proposed but inserted the delivery of Design Report for the Zones X & XIII during the period July-August 2021, to obtain the WB fund.
- For CP2 No changes are done to the original proposed schedule.
- For CP3 & CP5 Not anticipated any change to the original proposed project schedule

Cont...

PMC for 400 MLD SWRO Desalination Plant at Perur, Chennai

Consortium Partners





Edited Annexures 3 is attached to this letter for your review and consideration.

Thanking you and assuring our best services at all times.

Yours truly,

For Consortium of SMEC International Pty Ltd-TCE-NJS Engineers India Pvt. Ltd.-SMEC (India) Pvt. Ltd.

S.Srinivasa Rao Project Coordinator

Attachment: updated Annexure - 3