


- 2. \* During Video Conference call Zoom meeting held on 30.04.2020 with CMWSSB and PMC noted that due to the current COVID-19 Pandemic situation across the globe, overall 2 months delay in floating the RfQ and consequently the RfP for CP1.
- 3. CMWSSB has forwarded the PQ documents to JICA on March 2020 & August 2020 for concurrence. JICA has given concurrence on the PQ documents for CP1 to CMWSSB for floating of Notice Inviting Tender (NIT) on 30th September 2020
- 4. Pre-Application meeting held at CMWSSB and Webex Online for CP1 for PQ documents on 29.10.2020. CMWSSB has forwarded the reply to pre-Application for PQ documents to JICA on 05.11.2020 for concurrence.
- 5. JICA has given concurrence on the reply to pre-bid queries for PQ application for CP1 to CMWSSB on 18th November 2020
- 6. CMWSSB has extended the tender due date for recieving the application of PQ documents for CP1 from 01.12.2020 to 16.12.2020 (published in the website on 26th November 2020)



Note 2: Revised Project Schedule due to the effect of COVID 19

For CP1 - Refer the bar chart "as proposed on 26 Sept 2020"

For CP2 - No change is anticipated

For CP4 - Refer the bar chart "as proposed on 26 Sept 2020"

For CP3 and CP5 - No change is anticipated