MINUTES OF MEETING BETWEEN JICA, CMWSSB AND PROJECT MANAGEMENT CONSULTANT (PMC) FOR DISCUSSION ON THE CONCEPT DESIGN REPORT FOR CP1 FOR THE PROPOSED 400 MLD SWRO DESALINATION PLANT AND ALLIED WORKS THROUGH VIDEO CONFERENCE MICROSOFT TEAMS CONDUCTED BY CHIEF OF DEVELOPMENT OPERATIONS (JICA, INDIA), ON 06.10.2020 FROM 11.30 AM TO 1.00 PM

Venue: Virtual Meeting in MS Teams

Officials of CMWSSB (PIU):	PMC Team
Dr.T.Prabhushankar, IAS, Executive Director	Dr. Dharma Dharmabalan, Team Leader
Mr.K.Madurainayagam, Engineering Director	Mr. Siddappaswamy, Senior Civil Engineer
Mr.T.Udayakumar,	Mr.Srinivasa Rao,
Deputy Controller of Finance, CMWSSB	Project Co-ordinator,
	Dr.Ghulam Mustafa, Desalination Expert, Dr.Uday G.Kelkar (Additional Key Expert) Mr.S.M.Karthikaeswaran, Environmental Specialist Mr. R.Senthil, Civil Engineer
Mr.V.Sivakumar, E.E (Desal) Ms. Maharadevi A.E.E (Desal) Ms. Sweta A.E (Desal)	Engineer
	(PIU): Dr.T.Prabhushankar, IAS, Executive Director Mr.K.Madurainayagam, Engineering Director Mr.T.Udayakumar, Deputy Controller of Finance, CMWSSB Mr.R.Jeyaratchagan, C.E (Project)-I Mr.M.Gnanasekaran, C.E (Project)-II Mr. Rajaram, C.E (Project)-III Mr. Rajaram, C.E (Project)-III Mr.R.Mohan, S.E (Desal) Mr.V.Sivakumar, E.E (Desal) Ms. Maharadevi A.E.E

A meeting was conducted between JICA, CMWSSB and PMC on 06th October 2020 to discuss the Progress of the Contract Package CP-1. The following points were discussed during the meeting, and actions to be taken have been identified.

The gist of the meeting is as below:

SI.No.	Meeting point	Action by / Remarks	
1	Mr.Mahendrapal Singh, JICA welcomed the CMWSSB officials and PMC team. He expressed the importance of the Chennai Desalination project to the citizen of Chennai as it would significantly reduce the supply and demand gap of the metropolitan city.		

				Meetir	ig point				Action by / Remarks
	He has all the any iss priority.	sue p	ertainin	g to the D	esalinati	on Tende	ring Proc	ess or	1
2	Dr. Dharm status of meeting Purpose o JICA/ CMV made pres	f the VSSB entat	meeting on the ion on t	ckage - 1 was to d conceptua he CP1-C	(CP-1) liscuss a al desigr onceptu	and the and obtain of CP-1 al Design	purpose feedbac	of the	
3	Status of th	ne CP	1 Progr						Information
4	- the lappropublic - the E	Pre-q roved ishing Brine oprepa	a. ualificat by JIC, is unde diffusion ration f	ion Docu A and CM er progres n modellin or CP1 is	ment for IWSSB ss.	CP1 has	s been al preparation	ready	
	Based on the	esiina	tion Ex design	pert, pres envelope	ented the	e followir e maior	ng compa	rison	
13	parameters	with t	nat of J			and DPR	design da	ta.	
	Criteria Description	with t	Mini mum	Median	Maxi- mum	DPR design data	JICA FS	ta.	DMC to and
	Criteria	with t	Mini		Maxi-	DPR design	JICA	ta.	PMC to analyse
	Criteria Description pH Temperature	Unit	Mini mum	Median	Maxi- mum	DPR design data	JICA	ta.	and interprete the lab results
	Criteria Description	Unit	Mini mum 8.00	Median 8.10	Maxi- mum 8.20	DPR design data 8.2	JICA FS	ta.	and interprete the lab results and submit the final design
	Criteria Description pH Temperature	Unit	Mini mum 8.00 26 32000	Median 8.10 28.75	Maxi- mum 8.20 31.50	DPR design data 8.2 27.9	JICA FS - 25 - 31 32000-	ta.	and interprete the lab results and submit the
	Criteria Description pH Temperature TDS	Unit °C mg/L	Mini mum 8.00 26 32000 10	Median 8.10 28.75 35500	Maxi- mum 8.20 31.50 39000	DPR design data 8.2 27.9 35200	JICA FS - 25 - 31 32000-	ta.	and interprete the lab results and submit the final design

 \bigcirc

SI.No	•	Meeting point	Action by Remarks
5	B. <u>Product water</u> IS:10500-2012	Information	
	Parameter	Values as per IS : 10500-2012	
	Turbidity (NTU)	< 1	
	Chlorides (mg/L)	< 250	
	TDS (mg/L)	< 450 (Final product water out of Product water Tank)	
	Boron (mg/L)	< 0.50 mg/l but tolerance upto 1.0 mg/l	
	LSI	> positive	
	Hardness	≥ 80 -200 mg/L as CaCO ₃	N I
7	interruption, which is a MOD.	cess Flow diagram and suggested to adopt of 200 MLD to minimise the production lso recommended in JICA study report/	
	that as the Capital an configuration is lower the Hence PMC recommendation.	differences between Conventional RO unit ure -Center configuration. It was informed of Operational cost of pressure centre ian Conventional RO design configuration. mended for pressure center design	Information
	interms of CAPEX, the significant preventive an requirement for the high recommends the implemation being used in Nemmeli a	e different options for Isobaric Pressure that though DWEER offers an advantage equipment is more fragile and requires a curative maintenance. Considering the nest plant availablilty in Perur, the PMC nentation of ERI equipment which is also and Minjur plants.	Information
9	PMC presented the Capi and PMC's Estimates. The INR3075 Crores. The cos and 16 +2 trains of RO S Maintenance cost for 20 Crores (USD 1741.32 Mil of product water.	tal cost comparison between JICA, DPR ne estimated cost by PMC is around sting is based on two halves of the plant kid configuration. The Operation and years is estimated at INR.13059.88 llion) with an average INR 45 per cu.m.	Information
	loo tellerrie (garding the Bid document approach were	PMC

œ,

present (1)(16)

SI.No. Meeting point Action by Remarks Bidders will also allowed to submit an alternate technical bid along with their opted processes, for pretreatment and RO system. Accordingly, the bidders are required to provide sufficient technical and financial justifications for their alternate processes. Employer will review the alternate technical bid and its justification (comparative benefits). Once the alternate technical bid is approved by the Employer, the alternate price bid will be opened on the day of price bid opening. JICA suggested that all the bidders must submit responsive technical and fiancnial bid as per base process design and if the base technical bid is found non-responsive from any bidder, his alternate process technology bid shall not be opened. Dr.Uday G.Kelkar informed that in the Instruction to Bidders, this requirement of Base technical and price bids and Alternate technical and price bids shall be included explicitly. He also informed that the Instruction to bidders will be legally vetted before inviting bids. PMC informed that the following general documents will be utilised 11 Information for Preparation of Bid document General Conditions of Contract - JICA Design Build 2015 Standard Bidding Documents Under Japanese ODA Loans - July 2015 FIDIC Gold Book 2008 for DBO provisions PMC presented the Project duration that is proposed to be included 12 Information in the Bid document as follows: Total Project Duration - 42 months Design + Build (36 months) + Commissioning + Trial Test (3 months) + Process Proving Test (3 months) ■ Taking Over of the plant – Issue of Certificate Defect Liability after Taking Over for 1 year during O&M Start of Operation & Maintenance for 20 years after the issue of Taking Over Certificate During joint deliberations, it was concluded that the Cost of Labour + Chemical + Power + all consumables during all tests (Trial Test + Process Proving Test) shall be borne by the Contractor. Contractor will be advised to include the cost of the tests in Works (Design-Build) Price Bid. 13 JICA Observations: **CMWSSB** JICA explained that PMC advice is taken into full consideration while making any decision on the project by JICA.

SI.No.	Meeting point	Action by / Remarks	
	ii. It was also informed that the major part of Project Capital cost will be funded by JICA; however, the operation and maintenance cost will be borne by CMWSSB. Hence it was suggested that the admistrative approval from the Government of Tamil Nadu for 20 years of operation and maintenance cost should also be obtained.		
	iii. JICA enquired about the status of Land acquisition in the name of CMWSSB. Executive Director, CMWSSB informed that the land lease agreement process is ongoing. He also clarified since the land belongs to M/s Alavandar trust (HR&CE Board) which is a government body, there is not much hurdle. He also informed that the land for 100 MLD desalination plant and 150 MLD desalination plant at Nemmeli were also leased from M/s.Alavandar trust.		
	iv. JIAC has suggested CMWSSB to include Early Warning system for Tsunami as a risk protection measure. Executive Director, CMWSSB clarified that similar early warning system is already in place in existing Desalination plants of CMWSSB and the same will be adopted in this plant as well.		
	v. JICA has suggested CMWSSB to expedite the process of publishing the Pre-qualification Notification in Newspapers. JICA also suggested CMWSSB to consider USD payment for procuring pre-qualification document as it is international competitive bidding.		
	vi. JICA informed CMWSSB to release the advance payment for PMC including the pending monthly payments at the earliest. CMWSSB agreed and informed that it would be done shortly.		
,	vii. JICA reiterated that that the Standard bid documents of JICA need to be followed while preparing bid document with minimum variations.		

Team Leader (PMC) thanked the PIU- CMWSSB and JICA team for attending this meeting.