

- 2. \* During Video Conference call Zoom meeting held on 30.04.2020 with CMWSSB and PMC noted that due to the current COVID-19 Pandemic situation across the globe, overall 2 months delay in floating the RfQ and consequently the RfP for CP1.
- 3. CMWSSB has forwarded the PQ documents to JICA on March 2020 & August 2020 for concurrence. JICA has given concurrence on the PQ documents for CP1 to CMWSSB for floating of Notice Inviting Tender (NIT) on 30th September 2020
- 4. Pre-bid Prequalification Application meeting held at CMWSSB and also through Online Webex meeting on 29.10.2020
- 5. CMWSSB has extended the tender 2<sup>nd</sup> extension notice to 05.01.2021 instead of original date of submission of PQ application 02.12.2020



Note 2: Revised Project Schedule due to the effect of COVID 19

For CP1 - Refer the bar chart "as proposed on 26 Sept 2020"

For CP2 - No change is anticipated

For CP4 - Refer the bar chart "as proposed on 26 Sept 2020"

For CP3 and CP5 - No change is anticipated